

## FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project Type	Construction Project Mgr	Estimate Date	Funding	Total Project Estimate	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
<b>Building</b>													
Applied Bridge Graphics at UNC Greensboro	2020-748	Dave Friedman	Design			<input type="checkbox"/>	\$5,000	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
<b>Building 21 S Boyd St</b>													
821 S. Boyd Area 100D and Room 134 Alterations	2020-744		Design	Arash Roshan	10/22/2019	<input checked="" type="checkbox"/>	\$54,300	\$75,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$26,400	5/7/2020	11/23/2020
<b>Building 842 B West Gate City Blvd</b>													
842-B Gate City Blvd Card Swipe	2019-728		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
<b>Building Alumni House</b>													
Alumni House Blackboard Installation	2019-707		Design	Tim Rouse	4/9/2020	<input type="checkbox"/>	\$82,800	\$82,800	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Alumni House Interior and Exterior	2020-737		Design			<input type="checkbox"/>	\$0	\$500,000	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
<b>Building Becher-Weaver</b>													
Becher-Weaver UNCG Online Offices	2019-711		Construction		5/2/2019	<input checked="" type="checkbox"/>	\$264,900	\$264,900	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$150,000	7/13/2020	7/13/2020
<b>Building Becker-Weaver Warehouse &amp; Adjacent</b>													
Biology - Plant and Pollination Center	2018-593	TBD	Design	Tim Rouse	5/4/2017	<input type="checkbox"/>	\$488,500	\$488,500	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		12/3/2018
<b>Building Brown</b>													
Brown Building 109 and 113 Office Renovation	2019-727		Design		1/27/2020	<input checked="" type="checkbox"/>	\$59,700	\$59,700	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Bryan</b>													
Bryan 008 and 235 ITS Fiber Re-distribution	2020-781		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Bryan 462A Alterations	2020-755		Design	Tim Rouse	12/10/2019	<input type="checkbox"/>	\$19,800	\$19,800	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$15,570	5/26/2020	5/28/2020
Bryan Building Courtyard Feasibility Study	2019-734		Design		2/25/2020	<input checked="" type="checkbox"/>	\$51,200	\$51,200	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Campus Supply</b>													
Campus Supply Fuel Pump Upgrade	2019-692		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		

## FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project Type	Construction Project Mgr	Estimate Date	Funding	Total Project Estimate	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
<b>Building Campus-General</b>													
2018 Structural Integrity Deficiency Review	2019-694		Design		9/17/2019	<input type="checkbox"/>	\$9,100	\$10,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Parking Lots 1,7,45 and Becher Weaver Budget and Feasibility St	2019-693		Design		10/25/2019	<input checked="" type="checkbox"/>	\$14,000	\$15,813	<input type="checkbox"/>	<input type="checkbox"/>	\$14,000		
UNCG State Building Roof Assessment	2019-697		Design		10/11/2019	<input type="checkbox"/>	\$22,300	\$22,500	<input type="checkbox"/>	<input type="checkbox"/>			
<b>Building Coleman</b>													
Coleman 136A Electrical Panel Assessment	2019-664		Construction		5/22/2018	<input type="checkbox"/>	\$30,000	\$12,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Coleman 141 Basketball Practice Court Re-Design Budget Reque	2019-721		Design	Kurt Melvin	3/19/2020	<input type="checkbox"/>	\$0	\$0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		
Coleman 332 Alterations	2019-682		Design	Arash Roshan	5/2/2019	<input checked="" type="checkbox"/>	\$254,600	\$300,000	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>			7/31/2021
Coleman 336 Renovations	2020-753		Design		12/19/2019	<input checked="" type="checkbox"/>	\$94,900	\$94,900	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Cone Art</b>													
Weatherspoon Sculpture Courtyard	2019-712		Design	Arash Roshan	7/22/2019	<input checked="" type="checkbox"/>	\$47,400	\$50,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$39,998	6/12/2020	7/12/2020
<b>Building Curry</b>													
Curry 335 Alterations	2020-750		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Curry Building Third Floor Unisex Bathroom Study	2020-761	Jeff Manter	Design	Jeff Manter		<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Eberhart</b>													
Eberhart Back Up Generator	2019-719		Design	Tim Rouse	9/4/2019	<input checked="" type="checkbox"/>	\$16,000	\$16,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Elliott University Center</b>													
EUC Digital Board Installation	2018-615		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
<b>Building Gove Health Center</b>													
Gove Health Generator Request	2019-683		Construction		9/6/2019	<input checked="" type="checkbox"/>	\$69,600	\$69,600	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$63,300	2/5/2020	
Gove South Wall Water Intrusion Study	2020-766		Design	Arash Roshan	2/6/2020	<input checked="" type="checkbox"/>	\$7,800	\$7,800	<input type="checkbox"/>	<input type="checkbox"/>	\$8,700	8/6/2020	8/6/2020
Gove Student Health Center Room 013 Office Renovation	2019-701		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Gove Student Health Center Room 016 Renovation	2020-746		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Gove-Women's Health Clinic Alterations	2019-656		Design	Tim Rouse	8/27/2019	<input type="checkbox"/>	\$56,900	\$56,900	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	7/24/2020	

## FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project Type	Construction Project Mgr	Estimate Date	Funding	Total Project Estimate	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
<b>Building Graham</b>													
Graham Roof Replacement	2019-687	Buddy Hale	Construction	Buddy Hale		<input type="checkbox"/>	\$287,500	\$400,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$348,200	7/17/2020	
<b>Building Jackson Library</b>													
Jackson and Music Libraries Digital Signage System Installation	2019-699		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Jackson Library 072 Catering Kitchen	2019-704		Construction		11/20/2019	<input checked="" type="checkbox"/>	\$23,300	\$30,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$29,046	6/1/2020	5/28/2020
Jackson Library Crossroads Re-Design	2019-673		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Jackson Library Renovation Presentation Materials	2020-769		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Jackson Library Roof Laser Projection System	2020-756		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Jackson Library Superlab Room 177 Renovations	2020-772		Design	Arash Roshan	3/25/2020	<input checked="" type="checkbox"/>	\$217,400	\$217,400	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	8/31/2020	8/31/2020
Jackson Library Tower Group Studies Room	2019-674		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
<b>Building Leonard J. Kaplan Center</b>													
Kaplan Center Room 225C Door Installation	2020-776		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Moore Humanities and Research Admini</b>													
MHRA 2nd and 3rd Floor Research Feasibility Study and Budget	2020-770		Design		2/18/2020	<input type="checkbox"/>	\$94,500	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Moore-Strong Residence Hall</b>													
Moore Strong Residence Hall Roof Replacement	2019-690	Tim Rouse	Design	Tim Rouse	6/19/2019	<input type="checkbox"/>	\$380,000	\$380,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$319,340	7/31/2020	7/31/2020
<b>Building Moran Commons</b>													
Moran Commons Upfit for Starbucks	2020-760	Arash Roshan	Design	Arash Roshan		<input type="checkbox"/>	\$0	\$950,000	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	\$0	10/12/2020	12/18/2020
<b>Building Moran Commons and Plaza</b>													
Moran Commons 109 Room Division	2020-752		Design		2/20/2020	<input checked="" type="checkbox"/>	\$186,250	\$18,950	<input type="checkbox"/>	<input type="checkbox"/>	\$0		

## FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project Type	Construction Project Mgr	Estimate Date	Funding	Total Project Estimate	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
<b>Building Mossman Administration</b>													
Mossman 129 Break Area	2020-758		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Mossman 180 Alterations	2018-632		Design		2/23/2018	<input type="checkbox"/>	\$19,100	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Mossman 200E Egress Modifications	2020-739		Construction		10/30/2019	<input checked="" type="checkbox"/>	\$31,500	\$38,200	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$26,620	4/17/2020	5/29/2020
Mossman 275 Alterations	2020-742		Design	Kurt Melvin	2/21/2020	<input checked="" type="checkbox"/>	\$37,100	\$48,400	<input checked="" type="checkbox"/>	<input type="checkbox"/>		5/13/2020	7/16/2020
Mossman 3rd Floor Suite Renovations	2017-562	Delana Reinard	Construction	Delana Reinard	1/11/2019	<input checked="" type="checkbox"/>	\$298,300	\$298,300	<input type="checkbox"/>	<input type="checkbox"/>	\$222,759	8/1/2019	8/9/2019
Mossman Room 151 Alterations	2020-775		Design			<input type="checkbox"/>	\$0	\$40,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Mossman Suite 243 Office Alterations	2020-779		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Music</b>													
Music Building Herring Garden Alterations	2019-731		Design	Arash Roshan	11/19/2019	<input checked="" type="checkbox"/>	\$68,050	\$68,050	<input checked="" type="checkbox"/>	<input type="checkbox"/>		9/23/2020	9/23/2020
Music Building Room 115 Recording Studio	2018-623		Design		12/19/2019	<input type="checkbox"/>	\$78,400	\$10,000	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
<b>Building OTHER</b>													
Bestway Condensation Study	2020-763		Design		1/3/2020	<input checked="" type="checkbox"/>	\$10,000	\$10,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
The Shops at Spartan Village Awning Upgrades	2020-764		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
<b>Building Phillips-Hawkins Residence Hall</b>													
Phillips- Hawkins Roof Replacement	2019-689	Buddy Hale	Design	Buddy Hale		<input type="checkbox"/>	\$480,000	\$480,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$376,645	7/24/2020	
<b>Building Police</b>													
West Gate City Banners	2020-759	Nida DeBusk	Design	Nida DeBusk		<input type="checkbox"/>	\$0	\$32,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Spring Garden Apartments</b>													
Spring Garden Apartments Landscaping removal and redesign	2020-768		Design			<input type="checkbox"/>	\$0	\$50,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0	2/2/2021	3/26/2021
<b>Building Steam Plant</b>													
Steam Plant Control System Upgrade	2020-751	Bill Chatfield	Design	Bill Chatfield	9/16/2019	<input type="checkbox"/>	\$1,200,000	\$500,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0	6/1/2020	6/30/2020

## FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project Type	Construction Project Mgr	Estimate Date	Funding	Total Project Estimate	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
<b>Building Stone</b>													
Stone 142 Classroom Renovations	2019-667	Lee Cox	Construction	Lee Cox		<input type="checkbox"/>	\$518,674	\$600,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$360,500	6/30/2020	6/30/2020
Stone Animal Quarters Back Up	2019-718		Design	Tim Rouse	8/14/2019	<input checked="" type="checkbox"/>	\$4,100	\$4,100	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Stone Room 341 Lab Division	2020-778	Kurt Melvin	Design	Kurt Melvin		<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Sullivan Science</b>													
Sullivan Teaching Greenhouse(480)	2019-725	Bill Chatfield	Design	Bill Chatfield	4/12/2019	<input type="checkbox"/>	\$600,000	\$700,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	5/29/2020	8/6/2021
<b>Building Tennis Courts</b>													
Tennis Court Resurfacing	2020-745	Bill Chatfield	Construction	Bill Chatfield		<input type="checkbox"/>	\$0	\$190,000	<input type="checkbox"/>	<input type="checkbox"/>	\$112,121	11/29/2019	6/12/2020
<b>Building Walker Avenue Parking Deck</b>													
Walker Deck Elevator Modernization	2020-780		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		